



**WATER SUPPLY IMPROVEMENT SCHEME TO EXPANDED
COIMBATORE CORPORATION INCLUDING NEWLY MERGED AREAS WITH
RIVER BHAVANI AS SOURCE PILLUR-3
DAILY REPORT ON DATE: 20-07-2025**



RAW WATER PUMP HOUSE

GL: 311.20m	VTP SETS :32300 lpm x 121 m (4+2)
-------------	-----------------------------------

	LEVEL TRANSMITTER 01 (m)	LEVEL TRANSMITTER 02 (m)	PRESSURE TRANSMITTER 01 (mH2O)	PRESSURE TRANSMITTER 02 (mH2O)	PRESSURE TRANSMITTER 03 (mH2O)	PRESSURE TRANSMITTER 04 (mH2O)	PRESSURE TRANSMITTER 05 (mH2O)	PRESSURE TRANSMITTER 06 (mH2O)	OUTLET PRESSURE TRANSMITTER (mH2O)	OUTLET FLOW TRANSMITTER (m3/hr)
MAX	7.49	7.69	112.89	1.89	172.67	113.83	2.37	0.00	98.34	5737.00
MIN	6.99	7.07	1.58	-1.30	154.49	98.79	-0.48	0.00	94.52	4758.00
AVG	7.32	7.47	107.29	0.03	170.20	111.28	0.34	0.00	95.42	5581.83

RAW WATER PUMP HOUSE - WATER QUALITY ANALYZER

	pH	CONDUCTIVITY (μ S/m)	ORP (mV)	FREE CHLORINE (mg/L)	TOTAL CHLORINE (mg/L)
MAX	7.65	54.40	448.00	1.70	1.80
MIN	7.44	45.20	428.80	1.69	1.79
AVG	7.48	50.40	436.57	1.70	1.80

RAW WATER PUMP HOUSE - FLOW TOTALIZERS

TOTALIZER	INITIAL FLOW (m3)	FINAL FLOW (m3)	CUM FLOW (m3)
OUTLET FLOW TOTALIZER	3677811.75	3719042.25	41230.50

RAW WATER PUMP HOUSE - PUMP RUN HOURS

PUMP NAME	START TIME	STOP TIME	DURATION
VTP-01	00:00:00	00:00:00	00:00:00
VTP-02	00:00:00	00:00:00	00:00:00
VTP-03	00:00:00	00:00:00	00:00:00
VTP-04	00:00:00	00:00:00	00:00:00
VTP-05	00:00:00	00:00:00	00:00:00
VTP-06	00:00:00	00:00:00	00:00:00



**WATER SUPPLY IMPROVEMENT SCHEME TO EXPANDED
COIMBATORE CORPORATION INCLUDING NEWLY MERGED AREAS WITH
RIVER BHAVANI AS SOURCE PILLUR-3
DAILY REPORT ON DATE: 20-07-2025**



CLEAR WATER PUMP HOUSE

GL: 407.50m	VTP SETS :31360 lpm x 129 m (4+2)
-------------	-----------------------------------

	LEVEL TRANSMITTER (m)	PRESSURE TRANSMITTER 01 (mH2O)	PRESSURE TRANSMITTER 02 (mH2O)	PRESSURE TRANSMITTER 03 (mH2O)	PRESSURE TRANSMITTER 04 (mH2O)	PRESSURE TRANSMITTER 05 (mH2O)	PRESSURE TRANSMITTER 06 (mH2O)	OUTLET PRESSURE TRANSMITTER (mH2O)	OUTLET FLOW TRANSMITTER (m3/hr)
MAX	6.62	120.18	120.11	0.00	0.00	119.76	0.00	117.19	5279.00
MIN	4.96	117.65	117.34	0.00	0.00	117.88	0.00	116.72	5012.00
AVG	6.37	118.45	119.58	0.00	0.00	118.17	0.00	117.00	5177.48

CLEAR WATER PUMP HOUSE - WATER QUALITY ANALYZER

	pH	CONDUCTIVITY (μ S/m)	ORP (mV)	FREE CHLORINE (mg/L)	TOTAL CHLORINE (mg/L)
MAX	7.49	56.20	767.60	0.37	0.45
MIN	7.44	49.40	730.80	0.32	0.43
AVG	7.48	51.52	749.94	0.36	0.45

CLEAR WATER PUMP HOUSE - FLOW TOTALIZER

TOTALIZER	INITIAL FLOW (m3)	FINAL FLOW (m3)	CUM FLOW (m3)
OUTLET FLOW TOTALIZER	3816984.25	3855609.75	38625.50

CLEAR WATER PUMP HOUSE - PUMP RUN HOURS

PUMP NAME	START TIME	STOP TIME	DURATION
VTP-01	00:00:00	00:00:00	00:00:00
VTP-02	00:00:00	00:00:00	00:00:00
VTP-03	00:00:00	00:00:00	00:00:00
VTP-04	00:00:00	00:00:00	00:00:00
VTP-05	00:00:00	00:00:00	00:00:00
VTP-06	00:00:00	00:00:00	00:00:00



**WATER SUPPLY IMPROVEMENT SCHEME TO EXPANDED
COIMBATORE CORPORATION INCLUDING NEWLY MERGED AREAS WITH
RIVER BHAVANI AS SOURCE PILLUR-3
DAILY REPORT ON DATE: 20-07-2025**



MASTER STORAGE TANK (PANNIMADAI) – 2 NOS

CAP: 73 LL (Each)	TFL: 512.35m	MWL: 516.00m
-------------------	--------------	--------------

	LEVEL TRANSMITTER 01 (M)	LEVEL TRANSMITTER 02 (M)	PRESSURE TRANSMITTER (mH2O)	FLOW TRANSMITTER 01 (m3/HR) – FM1	FLOW TRANSMITTER 02 (m3/HR) – FM2
MAX	2.00	0.00	0.00	0.00	0.00
MIN	2.00	0.00	0.00	0.00	0.00
AVG	2.00	0.00	0.00	0.00	0.00

MASTER STORAGE TANK - WATER QUALITY ANALYZER

	CHLORINE (mg/L)	CONDUCTIVITY (uS/m)	Ph	ORP (mv)
MAX	2.00	381.00	0.00	1158.00
MIN	2.00	381.00	0.00	1158.00
AVG	2.00	381.00	0.00	1158.00

MASTER STORAGE TANK - FLOW TOTALIZERS

TOTALIZER	INITIAL FLOW (m3)	FINAL FLOW (m3)	CUM FLOW (m3)
FEEDER MAIN - I FLOW TOTALIZER	0.00	0.00	0.00
FEEDER MAIN - II FLOW TOTALIZER	0.00	0.00	0.00



**WATER SUPPLY IMPROVEMENT SCHEME TO EXPANDED
COIMBATORE CORPORATION INCLUDING NEWLY MERGED AREAS WITH
RIVER BHAVANI AS SOURCE PILLUR-3
DAILY REPORT ON DATE: 20-07-2025**



RAW WATER TRANSMISSION LINE

	RTL-01 (mH2O)	RTL-02 (mH2O)	RTL-03 (mH2O)	RTL-04 (mH2O)	RTL-05 (mH2O)	RTL-06 (mH2O)
MAX	0.00	0.00	57.00	0.00	52.00	24.00
MIN	0.00	0.00	56.00	0.00	52.00	24.00
AVG	0.00	0.00	56.99	0.00	52.00	24.00

CLEAR WATER TRANSMISSION LINE

	CTL-01 (mH2O)	CTL-02 (mH2O)	CTL-03 (mH2O)	CTL-04 (mH2O)	CTL-05 (mH2O)	CTL-06 (mH2O)
MAX	0.00	38.00	0.00	0.00	31.00	0.00
MIN	0.00	38.00	0.00	0.00	31.00	0.00
AVG	0.00	38.00	0.00	0.00	31.00	0.00

FEEDER MAIN I TRANSMISSION LINE

	FMA-01 (mH2O)	FMA-02 (mH2O)	FMA-03 (mH2O)	FMA-04 (mH2O)	FMA-05 (mH2O)	FMA-06 (mH2O)	FMA-07 (mH2O)	FMA-08 (mH2O)	FMA-09 (mH2O)	FMA-10 (mH2O)	FMA-11 (mH2O)	FMA-12 (mH2O)
MAX	0.00	0.00	8.00	0.00	2.00	0.00	56.00	0.00	75.00	0.00	0.00	35.00
MIN	0.00	0.00	5.00	0.00	2.00	0.00	53.00	0.00	74.00	0.00	0.00	33.00
AVG	0.00	0.00	7.49	0.00	2.00	0.00	54.82	0.00	74.84	0.00	0.00	34.77

FEEDER MAIN II TRANSMISSION LINE

	FMB-01 (mH2O)	FMB-02 (mH2O)	FMB-03 (mH2O)	FMB-04 (mH2O)	FMB-05 (mH2O)	FMB-06 (mH2O)	FMB-07 (mH2O)	FMB-08 (mH2O)
MAX	0.00	0.00	0.00	18.00	52.00	0.00	37.00	0.00
MIN	0.00	0.00	0.00	14.00	38.00	0.00	28.00	0.00
AVG	0.00	0.00	0.00	17.08	47.35	0.00	33.42	0.00



**WATER SUPPLY IMPROVEMENT SCHEME TO EXPANDED
COIMBATORE CORPORATION INCLUDING NEWLY MERGED AREAS WITH
RIVER BHAVANI AS SOURCE PILLUR-3
DAILY REPORT ON DATE: 20-07-2025**



MBR (PRESS ENCLAVE)

CAP: 15 LL	GL: 433.21m	MWL: 453.21m
------------	-------------	--------------

	LEVEL TRANSMITTER (M)	PRESSURE TRANSMITTER (mH ₂ O)	FLOW TRANSMITTER (m ³ /HR)	CHLORINE (mg/L)	CONDUCTIVITY (uS/m)
MAX	3.00	21.00	233.31	1.00	60.00
MIN	2.00	20.00	216.92	1.00	55.00
AVG	2.71	20.01	227.84	1.00	56.26

MBR (PRESS ENCLAVE) - FLOW TOTALIZER

TOTALIZER	INITIAL FLOW (m ³)	FINAL FLOW (m ³)	CUM FLOW (m ³)
OUTLET FLOW TOTALIZER	7581.86	9381.48	1799.62

MBR (PILLAYARPURAM)

CAP: 20 LL	GL: 455.79m	MWL: 475.79m
------------	-------------	--------------

	LEVEL TRANSMITTER (M)	PRESSURE TRANSMITTER (mH ₂ O)	FLOW TRANSMITTER (m ³ /HR)	CHLORINE (mg/L)	CONDUCTIVITY (uS/m)
MAX	0.00	2.00	492.00	1.00	145.00
MIN	0.00	2.00	284.00	1.00	145.00
AVG	0.00	2.00	424.65	1.00	145.00

MBR (PILLAYARPURAM) - FLOW TOTALIZER

TOTALIZER	INITIAL FLOW (m ³)	FINAL FLOW (m ³)	CUM FLOW (m ³)
OUTLET FLOW TOTALIZER	138693.00	141825.00	3132.00



**WATER SUPPLY IMPROVEMENT SCHEME TO EXPANDED
COIMBATORE CORPORATION INCLUDING NEWLY MERGED AREAS WITH
RIVER BHAVANI AS SOURCE PILLUR-3
DAILY REPORT ON DATE: 20-07-2025**



MBR (VALARMATHI NAGAR)

CAP: 20 LL	GL: 461.95m	MWL: 481.95m
------------	-------------	--------------

	LEVEL TRANSMITTER (M)	PRESSURE TRANSMITTER (mH ₂ O)	FLOW TRANSMITTER (m ³ /HR)	CHLORINE (mg/L)	CONDUCTIVITY (uS/m)
MAX	0.00	19.00	1575.00	0.00	88.00
MIN	0.00	19.00	300.00	0.00	86.00
AVG	0.00	19.00	1048.31	0.00	87.40

MBR (VALARMATHI NAGAR) - FLOW TOTALIZER

TOTALIZER	INITIAL FLOW (m ³)	FINAL FLOW (m ³)	CUM FLOW (m ³)
FLOW TOTALIZER	367055.00	374546.00	7491.00

MBR (BHARATHI PARK)

CAP: 38.87 LL	GL: 442.00m	MWL: 458.00m
---------------	-------------	--------------

	LEVEL TRANSMITTER (M)	PRESSURE TRANSMITTER (mH ₂ O)	FLOW TRANSMITTER (m ³ /HR)	CHLORINE (mg/L)	CONDUCTIVITY (uS/m)
MAX	0.00	18.00	0.00	0.00	0.00
MIN	0.00	18.00	0.00	0.00	0.00
AVG	0.00	18.00	0.00	0.00	0.00

MBR (BHARATHI PARK) - FLOW TOTALIZER

TOTALIZER	INITIAL FLOW (m ³)	FINAL FLOW (m ³)	CUM FLOW (m ³)
FLOW TOTALIZER	27.00	27.00	0.00



**WATER SUPPLY IMPROVEMENT SCHEME TO EXPANDED
COIMBATORE CORPORATION INCLUDING NEWLY MERGED AREAS WITH
RIVER BHAVANI AS SOURCE PILLUR-3
DAILY REPORT ON DATE: 20-07-2025**



MSR (RAMAKRISHNAPURAM OLD)

CAP: 30 LL	GL: 425.82m	MWL: 448.37m
------------	-------------	--------------

	LEVEL TRANSMITTER (M)	PRESSURE TRANSMITTER (mH ₂ O)	FLOW TRANSMITTER (m ³ /HR)	CHLORINE (mg/L)	CONDUCTIVITY (uS/m)
MAX	0.00	0.00	0.00	0.00	0.00
MIN	0.00	0.00	0.00	0.00	0.00
AVG	0.00	0.00	0.00	0.00	0.00

MSR (RAMAKRISHNAPURAM OLD) - FLOW TOTALIZER

TOTALIZER	INITIAL FLOW (m ³)	FINAL FLOW (m ³)	CUM FLOW (m ³)
OUTLET FLOW TOTALIZER	0.00	0.00	0.00

MSR (RAMAKRISHNAPURAM NEW)

CAP: 30 LL	GL: 429.50m	MWL: 452.05m
------------	-------------	--------------

	LEVEL TRANSMITTER (M)	PRESSURE TRANSMITTER (mH ₂ O)	FLOW TRANSMITTER (m ³ /HR)	CHLORINE (mg/L)	CONDUCTIVITY (uS/m)
MAX	0.00	19.00	0.00	0.00	0.00
MIN	0.00	19.00	0.00	0.00	0.00
AVG	0.00	19.00	0.00	0.00	0.00

MSR (RAMAKRISHNAPURAM NEW) - FLOW TOTALIZER

TOTALIZER	INITIAL FLOW (m ³)	FINAL FLOW (m ³)	CUM FLOW (m ³)
OUTLET FLOW TOTALIZER	133059.00	167280.00	34221.00