



**WATER SUPPLY IMPROVEMENT SCHEME TO EXPANDED  
COIMBATORE CORPORATION INCLUDING NEWLY MERGED AREAS WITH  
RIVER BHAVANI AS SOURCE PILLUR-3  
DAILY REPORT ON DATE: 21-07-2025**



**RAW WATER PUMP HOUSE**

GL: 311.20m	VTP SETS :32300 lpm x 121 m (4+2)
-------------	-----------------------------------

	LEVEL TRANSMITTER 01 (m)	LEVEL TRANSMITTER 02 (m)	PRESSURE TRANSMITTER 01 (mH2O)	PRESSURE TRANSMITTER 02 (mH2O)	PRESSURE TRANSMITTER 03 (mH2O)	PRESSURE TRANSMITTER 04 (mH2O)	PRESSURE TRANSMITTER 05 (mH2O)	PRESSURE TRANSMITTER 06 (mH2O)	OUTLET PRESSURE TRANSMITTER (mH2O)	OUTLET FLOW TRANSMITTER (m3/hr)
MAX	7.84	8.04	110.41	2.14	173.44	112.43	2.37	0.00	98.65	5870.00
MIN	6.72	6.03	-1.27	-1.35	154.21	99.15	-1.81	0.00	94.68	3956.00
AVG	7.39	7.52	70.64	0.08	165.87	107.77	0.20	0.00	95.55	5310.58

**RAW WATER PUMP HOUSE - WATER QUALITY ANALYZER**

	pH	CONDUCTIVITY ( $\mu$ S/m)	ORP (mV)	FREE CHLORINE (mg/L)	TOTAL CHLORINE (mg/L)
MAX	8.76	56.40	458.80	1.70	1.80
MIN	7.44	45.00	213.60	1.70	1.80
AVG	7.79	49.48	388.43	1.70	1.80

**RAW WATER PUMP HOUSE - FLOW TOTALIZERS**

TOTALIZER	INITIAL FLOW (m3)	FINAL FLOW (m3)	CUM FLOW (m3)
OUTLET FLOW TOTALIZER	3719042.25	3926705.75	207663.50

**RAW WATER PUMP HOUSE - PUMP RUN HOURS**

PUMP NAME	START TIME	STOP TIME	DURATION
VTP-01	2025-07-21 14:05:43	2025-07-21 18:59:04	04:53:21
VTP-02	00:00:00	00:00:00	00:00:00
VTP-03	00:00:00	00:00:00	00:00:00
VTP-04	00:00:00	00:00:00	00:00:00
VTP-05	00:00:00	00:00:00	00:00:00
VTP-06	00:00:00	00:00:00	00:00:00



**WATER SUPPLY IMPROVEMENT SCHEME TO EXPANDED  
COIMBATORE CORPORATION INCLUDING NEWLY MERGED AREAS WITH  
RIVER BHAVANI AS SOURCE PILLUR-3  
DAILY REPORT ON DATE: 21-07-2025**



**CLEAR WATER PUMP HOUSE**

GL: 407.50m	VTP SETS :31360 lpm x 129 m (4+2)
-------------	-----------------------------------

	LEVEL TRANSMITTER (m)	PRESSURE TRANSMITTER 01 (mH2O)	PRESSURE TRANSMITTER 02 (mH2O)	PRESSURE TRANSMITTER 03 (mH2O)	PRESSURE TRANSMITTER 04 (mH2O)	PRESSURE TRANSMITTER 05 (mH2O)	PRESSURE TRANSMITTER 06 (mH2O)	OUTLET PRESSURE TRANSMITTER (mH2O)	OUTLET FLOW TRANSMITTER (m3/hr)
MAX	6.76	120.41	120.00	0.00	0.00	119.48	0.00	117.11	5289.00
MIN	4.92	117.34	117.06	0.00	0.00	117.49	0.00	116.74	4842.00
AVG	6.15	118.43	119.25	0.00	0.00	118.23	0.00	116.96	5133.02

**CLEAR WATER PUMP HOUSE - WATER QUALITY ANALYZER**

	pH	CONDUCTIVITY ( $\mu$ S/m)	ORP (mV)	FREE CHLORINE (mg/L)	TOTAL CHLORINE (mg/L)
MAX	7.54	59.20	786.40	0.37	0.47
MIN	7.41	50.80	712.00	0.27	0.37
AVG	7.47	53.59	748.25	0.35	0.44

**CLEAR WATER PUMP HOUSE - FLOW TOTALIZER**

TOTALIZER	INITIAL FLOW (m3)	FINAL FLOW (m3)	CUM FLOW (m3)
OUTLET FLOW TOTALIZER	3855609.75	4057449.25	201839.50

**CLEAR WATER PUMP HOUSE - PUMP RUN HOURS**

PUMP NAME	START TIME	STOP TIME	DURATION
VTP-01	00:00:00	00:00:00	00:00:00
VTP-02	00:00:00	00:00:00	00:00:00
VTP-03	00:00:00	00:00:00	00:00:00
VTP-04	00:00:00	00:00:00	00:00:00
VTP-05	00:00:00	00:00:00	00:00:00
VTP-06	00:00:00	00:00:00	00:00:00



**WATER SUPPLY IMPROVEMENT SCHEME TO EXPANDED  
COIMBATORE CORPORATION INCLUDING NEWLY MERGED AREAS WITH  
RIVER BHAVANI AS SOURCE PILLUR-3  
DAILY REPORT ON DATE: 21-07-2025**



**MASTER STORAGE TANK (PANNIMADAI) – 2 NOS**

CAP: 73 LL (Each)	TFL: 512.35m	MWL: 516.00m
-------------------	--------------	--------------

	LEVEL TRANSMITTER 01 (M)	LEVEL TRANSMITTER 02 (M)	PRESSURE TRANSMITTER (mH2O)	FLOW TRANSMITTER 01 (m3/HR) – FM1	FLOW TRANSMITTER 02 (m3/HR) – FM2
MAX	2.00	0.00	0.00	0.00	0.00
MIN	2.00	0.00	0.00	0.00	0.00
AVG	2.00	0.00	0.00	0.00	0.00

**MASTER STORAGE TANK - WATER QUALITY ANALYZER**

	CHLORINE (mg/L)	CONDUCTIVITY (uS/m)	Ph	ORP (mv)
MAX	2.00	381.00	0.00	1158.00
MIN	2.00	381.00	0.00	1158.00
AVG	2.00	381.00	0.00	1158.00

**MASTER STORAGE TANK - FLOW TOTALIZERS**

TOTALIZER	INITIAL FLOW (m3)	FINAL FLOW (m3)	CUM FLOW (m3)
FEEDER MAIN - I FLOW TOTALIZER	0.00	0.00	0.00
FEEDER MAIN - II FLOW TOTALIZER	0.00	0.00	0.00



**WATER SUPPLY IMPROVEMENT SCHEME TO EXPANDED  
COIMBATORE CORPORATION INCLUDING NEWLY MERGED AREAS WITH  
RIVER BHAVANI AS SOURCE PILLUR-3  
DAILY REPORT ON DATE: 21-07-2025**



**RAW WATER TRANSMISSION LINE**

	RTL-01 (mH2O)	RTL-02 (mH2O)	RTL-03 (mH2O)	RTL-04 (mH2O)	RTL-05 (mH2O)	RTL-06 (mH2O)
MAX	0.00	0.00	60.00	0.00	53.00	24.00
MIN	0.00	0.00	56.00	0.00	52.00	24.00
AVG	0.00	0.00	56.76	0.00	52.01	24.00

**CLEAR WATER TRANSMISSION LINE**

	CTL-01 (mH2O)	CTL-02 (mH2O)	CTL-03 (mH2O)	CTL-04 (mH2O)	CTL-05 (mH2O)	CTL-06 (mH2O)
MAX	0.00	38.00	0.00	0.00	31.00	0.00
MIN	0.00	38.00	0.00	0.00	31.00	0.00
AVG	0.00	38.00	0.00	0.00	31.00	0.00

**FEEDER MAIN I TRANSMISSION LINE**

	FMA-01 (mH2O)	FMA-02 (mH2O)	FMA-03 (mH2O)	FMA-04 (mH2O)	FMA-05 (mH2O)	FMA-06 (mH2O)	FMA-07 (mH2O)	FMA-08 (mH2O)	FMA-09 (mH2O)	FMA-10 (mH2O)	FMA-11 (mH2O)	FMA-12 (mH2O)
MAX	0.00	0.00	8.00	15.00	2.00	0.00	55.00	0.00	75.00	0.00	0.00	35.00
MIN	0.00	0.00	5.00	0.00	2.00	0.00	53.00	0.00	74.00	0.00	0.00	33.00
AVG	0.00	0.00	6.36	2.81	2.00	0.00	53.92	0.00	74.51	0.00	0.00	33.92

**FEEDER MAIN II TRANSMISSION LINE**

	FMB-01 (mH2O)	FMB-02 (mH2O)	FMB-03 (mH2O)	FMB-04 (mH2O)	FMB-05 (mH2O)	FMB-06 (mH2O)	FMB-07 (mH2O)	FMB-08 (mH2O)
MAX	0.00	0.00	0.00	164.00	47.00	0.00	33.00	0.00
MIN	0.00	0.00	0.00	6.00	31.00	0.00	23.00	0.00
AVG	0.00	0.00	0.00	27.42	38.85	0.00	27.91	0.00



**WATER SUPPLY IMPROVEMENT SCHEME TO EXPANDED  
COIMBATORE CORPORATION INCLUDING NEWLY MERGED AREAS WITH  
RIVER BHAVANI AS SOURCE PILLUR-3  
DAILY REPORT ON DATE: 21-07-2025**



**MBR (PRESS ENCLAVE)**

CAP: 15 LL	GL: 433.21m	MWL: 453.21m
------------	-------------	--------------

	LEVEL TRANSMITTER (M)	PRESSURE TRANSMITTER (mH <sub>2</sub> O)	FLOW TRANSMITTER (m <sup>3</sup> /HR)	CHLORINE (mg/L)	CONDUCTIVITY (uS/m)
MAX	3.00	21.00	229.38	1.00	77.00
MIN	0.00	9.00	207.09	1.00	55.00
AVG	1.36	19.49	219.44	1.00	63.35

**MBR (PRESS ENCLAVE) - FLOW TOTALIZER**

TOTALIZER	INITIAL FLOW (m <sup>3</sup> )	FINAL FLOW (m <sup>3</sup> )	CUM FLOW (m <sup>3</sup> )
OUTLET FLOW TOTALIZER	9381.48	17207.13	7825.65

**MBR (PILLAYARPURAM)**

CAP: 20 LL	GL: 455.79m	MWL: 475.79m
------------	-------------	--------------

	LEVEL TRANSMITTER (M)	PRESSURE TRANSMITTER (mH <sub>2</sub> O)	FLOW TRANSMITTER (m <sup>3</sup> /HR)	CHLORINE (mg/L)	CONDUCTIVITY (uS/m)
MAX	0.00	2.00	442.00	1.00	145.00
MIN	0.00	0.00	266.00	1.00	141.00
AVG	0.00	0.91	352.91	1.00	143.65

**MBR (PILLAYARPURAM) - FLOW TOTALIZER**

TOTALIZER	INITIAL FLOW (m <sup>3</sup> )	FINAL FLOW (m <sup>3</sup> )	CUM FLOW (m <sup>3</sup> )
OUTLET FLOW TOTALIZER	141825.00	155316.00	13491.00



**WATER SUPPLY IMPROVEMENT SCHEME TO EXPANDED  
COIMBATORE CORPORATION INCLUDING NEWLY MERGED AREAS WITH  
RIVER BHAVANI AS SOURCE PILLUR-3  
DAILY REPORT ON DATE: 21-07-2025**



**MBR (VALARMATHI NAGAR)**

CAP: 20 LL	GL: 461.95m	MWL: 481.95m
------------	-------------	--------------

	LEVEL TRANSMITTER (M)	PRESSURE TRANSMITTER (mH <sub>2</sub> O)	FLOW TRANSMITTER (m <sup>3</sup> /HR)	CHLORINE (mg/L)	CONDUCTIVITY (uS/m)
MAX	0.00	19.00	1465.00	0.00	88.00
MIN	0.00	19.00	734.00	0.00	86.00
AVG	0.00	19.00	1046.07	0.00	86.91

**MBR (VALARMATHI NAGAR) - FLOW TOTALIZER**

TOTALIZER	INITIAL FLOW (m <sup>3</sup> )	FINAL FLOW (m <sup>3</sup> )	CUM FLOW (m <sup>3</sup> )
FLOW TOTALIZER	374546.00	414669.00	40123.00

**MBR (BHARATHI PARK)**

CAP: 38.87 LL	GL: 442.00m	MWL: 458.00m
---------------	-------------	--------------

	LEVEL TRANSMITTER (M)	PRESSURE TRANSMITTER (mH <sub>2</sub> O)	FLOW TRANSMITTER (m <sup>3</sup> /HR)	CHLORINE (mg/L)	CONDUCTIVITY (uS/m)
MAX	0.00	18.00	0.00	0.00	2.00
MIN	0.00	18.00	0.00	0.00	0.00
AVG	0.00	18.00	0.00	0.00	0.59

**MBR (BHARATHI PARK) - FLOW TOTALIZER**

TOTALIZER	INITIAL FLOW (m <sup>3</sup> )	FINAL FLOW (m <sup>3</sup> )	CUM FLOW (m <sup>3</sup> )
FLOW TOTALIZER	27.00	27.00	0.00



**WATER SUPPLY IMPROVEMENT SCHEME TO EXPANDED  
COIMBATORE CORPORATION INCLUDING NEWLY MERGED AREAS WITH  
RIVER BHAVANI AS SOURCE PILLUR-3  
DAILY REPORT ON DATE: 21-07-2025**



**MSR (RAMAKRISHNAPURAM OLD)**

CAP: 30 LL	GL: 425.82m	MWL: 448.37m
------------	-------------	--------------

	LEVEL TRANSMITTER (M)	PRESSURE TRANSMITTER (mH <sub>2</sub> O)	FLOW TRANSMITTER (m <sup>3</sup> /HR)	CHLORINE (mg/L)	CONDUCTIVITY (uS/m)
MAX	0.00	0.00	0.00	0.00	0.00
MIN	0.00	0.00	0.00	0.00	0.00
AVG	0.00	0.00	0.00	0.00	0.00

**MSR (RAMAKRISHNAPURAM OLD) - FLOW TOTALIZER**

TOTALIZER	INITIAL FLOW (m <sup>3</sup> )	FINAL FLOW (m <sup>3</sup> )	CUM FLOW (m <sup>3</sup> )
OUTLET FLOW TOTALIZER	0.00	0.00	0.00

**MSR (RAMAKRISHNAPURAM NEW)**

CAP: 30 LL	GL: 429.50m	MWL: 452.05m
------------	-------------	--------------

	LEVEL TRANSMITTER (M)	PRESSURE TRANSMITTER (mH <sub>2</sub> O)	FLOW TRANSMITTER (m <sup>3</sup> /HR)	CHLORINE (mg/L)	CONDUCTIVITY (uS/m)
MAX	0.00	19.00	0.00	0.00	0.00
MIN	0.00	19.00	0.00	0.00	0.00
AVG	0.00	19.00	0.00	0.00	0.00

**MSR (RAMAKRISHNAPURAM NEW) - FLOW TOTALIZER**

TOTALIZER	INITIAL FLOW (m <sup>3</sup> )	FINAL FLOW (m <sup>3</sup> )	CUM FLOW (m <sup>3</sup> )
OUTLET FLOW TOTALIZER	167280.00	167643.00	363.00